



Capital Fund ARRA Grants

Housing Authority: PHA In And for the City of Minneapolis

Grant #: MN46S00250109 **Award Amount:** \$18,252,472.00 **Amount Disbursed:** #####

Portion of the grant dedicated to this development: \$771,087.00

Development No/Name: MN002000004/NORTHEAST

Address: 1717 WASHINGTON ST N E

City: Minneapolis **State:** MN **Zip Code:** 55413

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011 **Reporting Quarter:** 2

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 100 **Expected Project End Date:** 2010-10-30 00:0

Units Planned for Rehabilitation: 429 **Units Started:** 429 **Units Completed:** 429

Units planned to receive Energy Efficiency measures: 0

Completed units receiving Energy Efficiency measures: 0

Project Description: Trash management and elevator improvements within the developments in AMP4IO executed, work began 10/12/2009 on first set, AMP 3 complete except for light fixtures, AMP 4 Complete 12/03, AMP 7 in progress. AMP 05 beginning 12/07. Cedars buildings to begin week of 1/4/2010. Hiawathas to begin week of 1/11. Horn tower work to begin week of 2/1, Elliot Twins to start 3/22 (Status: 100%)Completed 4/2/10. Working at 1710 Plymouth- out to bid week of 7/19, due 8/16 Start date week of 9/13.