

Capital Fund ARRA Grants

Housing Authority: Housing Authority of the City of Charlotte

Grant #: NC19S00350109 **Award Amount:** \$7,508,295.00 **Amount Disbursed:** \$6,376,570.25

Portion of the grant dedicated to this development: \$499,077.00

Development No/Name: NC003000016/Cedar Knoll/Leafcrest/Mallard

Scattered Sites Approximate Address: 6525 Leafcrest Lane

City: CHARLOTTE State: NC Zip Code: 28204

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011 Reporting Quarter: 2

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 78 Expected Project End Date: 2011-09-30 00:0

Units Planned for Rehabilitation: 132 Units Started: 132 Units Completed: 132

Units planned to receive Energy Efficiency measures: 132

Completed units receiving Energy Efficiency measures: 132

Project Description: Cedar Knoll and Leafcrest received Attic Insulation to R-30, completed QE

3/31/2010. A total of 132 water heater blankets have been installed, complete QE 6/30/2010. All projects are complete at this site as of QE

6/30/2010.