



Capital Fund ARRA Grants

Housing Authority: Housing Authority of the City of Charlotte

Grant #: NC19S00350109 **Award Amount:** \$7,508,295.00 **Amount Disbursed:** \$6,376,570.25

Portion of the grant dedicated to this development: \$467,520.00

Development No/Name: NC003000020/Tall Oaks/Tarlton/Savanna

Address: 3013 LEASIDE LN

City: CLT **State:** NC **Zip Code:** 28209

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011 **Reporting Quarter:** 2

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 94 **Expected Project End Date:** 2011-12-31 00:0

Units Planned for Rehabilitation: 149 **Units Started:** 149 **Units Completed:** 149

Units planned to receive Energy Efficiency measures: 149

Completed units receiving Energy Efficiency measures: 149

Project Description: Tall Oaks received attic insulation to R-30, total of 71 appliances and 100 water heaters installed, completed QE 3/31/2010. A total of 149 water heater blankets were installed, complete QE 6/30/2010. All projects are complete at this AMP.