



Capital Fund ARRA Grants

Housing Authority: The City of Beacon Housing Authority

Grant #: NY04900000109R **Award Amount:** \$735,000.00 **Amount Disbursed:** \$565,391.01

Portion of the grant dedicated to this development: \$735,000.00

Development No/Name: NY049000001/FORRESTAL HEIGHTS

Address: Forrestal Heights

City: Beacon **State:** NY **Zip Code:** 12508

CFDA: 14.884 - Public Housing Capital Fund Competitive (Recovery Act Funded)

Reporting Year: 2011 **Reporting Quarter:** 2

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 75 **Expected Project End Date:** 2012-09-23 00:0

Units Planned for Rehabilitation: 245 **Units Started:** 122 **Units Completed:** 245

Units planned to receive Energy Efficiency measures: 245

Completed units receiving Energy Efficiency measures: 0

Project Description: Nine construction contracts have been executed. Notices to proceed have been issued and construction on 8 contracts has begun. The DCCAA work has also begun. The NYSERDA work is 99% complete. A revised P&E has been approved by the field office.