

## **Capital Fund ARRA Grants**

**Housing Authority:** Pharr Housing Authority

**Grant #:** TX59S07350109 **Award Amount:** \$759,510.00 **Amount Disbursed:** \$759,510.00

**Portion of the grant dedicated to this development:** \$759,510.00

**Development No/Name:** TX073000003/MEADOW HEIGHTS TX735

Scattered Sites Approximate Address: 1004 W. Gore

City: Pharr State: TX Zip Code: 78577

**CFDA:** 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2010 Reporting Quarter: 4

**Project Type:** Rehabilitation of existing public housing units

% of Project Complete: 100 Expected Project End Date: 2010-11-29 00:0

Units Planned for Rehabilitation: 104 Units Started: 104 Units Completed: 104

Units planned to receive Energy Efficiency measures: 104

Completed units receiving Energy Efficiency measures: 104

Project Description: Driveways & Sidewalks @ Las Milpas TX73-6; Install A/C @ Meadow Heights

TX73-5; Install A/C @ Meadow Heights TX73-5; Install Chain Link Fence @ Meadow Heights TX73-5; Install 54 a/c units @ Villa Las Milpas TX73-6; Las Milpas Homes TX73-9; & Meadow Heights TX73-5; Install Driveways & Sidewalks @ Meadow Heights TX73-5; Install Chain Link Fence @ Meadow Heights TX73-5; Install new Shingles @ Las Milpas Homes TX73-9 & Meadow Heights TX73-5; Landscaping @ Las Milpas TX73-6 & Las Milpas Homes TX73-9 & Meadow Heights TX73-5; Install New Windows & Metal Plat and EXT Doors @ Las Milpas TX73-6 and Las Milpas Homes TX73-9 and Meadow Heights TX73-

5; Install Soffit & Facia @ Meadow Heights TX73-5