



Capital Fund ARRA Grants

Housing Authority: PHA In And for the City of Minneapolis

Grant # MN46S00250109

Award Amount: \$18,252,472.00

Amount Disbursed: \$17,513,772.27

Portion of the grant dedicated to this development: \$209,035.00

Development No/Name: MN002000001/GLENDALE

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011

Reporting Quarter: 2

Project Type: Development of new public housing units

% of Project Complete: 100 **Expected Project End Date:** 2010-01-25 00:0

Units Planned for Development: 1 **Units Started:** 1 **Units Completed:** 1

Units planned to receive Energy Efficiency measures: 1

Completed units receiving Energy Efficiency measures: 1

Project Description: Construction of one new maintenance garage. No apartment units, but to report on energy efficient measures utilized one unit count. Design process continuing, meetings at city hall in progress, expected bid due date Oct. 21, 2009, Construction scheduled to begin 10/26, ground work to be completed week of 11/9, 99% complete as of 12/28/09. Punchout on Wed. 12/23. Final bill end of week (1/4/2010).

Buildings Selected for rehabilitation:

ADDRESS	CITY	STATE	ZIP