



Capital Fund ARRA Grants

Housing Authority: Housing Authority of Teague

Grant #: TX21S27350109 **Award Amount:** \$67,844.00 **Amount Disbursed:** \$67,844.00

Portion of the grant dedicated to this development: \$67,844.00

Development No/Name: TX273000001/TEAGUE HOUSING AUTHORITY

Address: 214 W Martin Luther King

City: Teague **State:** TX **Zip Code:** 75860

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2010 **Reporting Quarter:** 4

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 100 **Expected Project End Date:** 2010-10-22 00:0

Units Planned for Rehabilitation: 42 **Units Started:** 42 **Units Completed:** 42

Units planned to receive Energy Efficiency measures: 42

Completed units receiving Energy Efficiency measures: 42

Project Description: Arra Funds - Replacement of shower heads and toilet valves in all 42 units to assist in saving energy via the use of low flow mechanisms. Replace regular light bulbs with CFL bulbs in units where needed to assist in conserving energy. Replace faulty and out of date air conditioner units in five apartments. Replace outdated computers in ED office and Occupancy Specialist office to assist in more timely work actions and reduce wait time for tenants. Modernize outdated Community Room so that tenants have an inviting and comfortable area for recreation thus improving quality of life.