

## **Capital Fund ARRA Grants**

Housing Authority: Housing Authority of the City of Charlotte

**Grant #:** NC19S00350109 **Award Amount:** \$7,508,295.00 **Amount Disbursed:** \$6,376,570.25

**Portion of the grant dedicated to this development:** \$550,694.00

**Development No/Name:** NC003000025/Meadow Oaks/Gladedale/Wallace

Scattered Sites Approximate Address: 5805 Olde Providence Rd

City: CHARLOTTE State: NC Zip Code: 28226

**CFDA:** 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011 Reporting Quarter: 2

**Project Type:** Rehabilitation of existing public housing units

% of Project Complete: 96 Expected Project End Date: 2011-12-31 00:0

Units Planned for Rehabilitation: 129 Units Started: 129 Units Completed: 129

Units planned to receive Energy Efficiency measures: 129

Completed units receiving Energy Efficiency measures: 129

Project Description: 129 water heater blankets installed, complete in QE 6/30/2010. Wallace

Woods and Meadow Oaks received Attic Insulation to R-30 complete QE 3/31/2010. All projects complete at this AMP as of QE 6/30/2010.

Thursday, August 04, 2011