



Capital Fund ARRA Grants

Housing Authority: Housing Authority of the City of Charlotte

Grant #: NC19S00350109 **Award Amount:** \$7,508,295.00 **Amount Disbursed:** \$6,376,570.25

Portion of the grant dedicated to this development: \$981,070.00

Development No/Name: NC003000028/Sunridge/Robinsdale/Claremont/Victoria

Scattered Sites Approximate Address: 10001 Margie Ann Dr

City: CHARLOTTE **State:** NC **Zip Code:** 28215

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011 **Reporting Quarter:** 2

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 91 **Expected Project End Date:** 2011-12-31 00:0

Units Planned for Rehabilitation: 155 **Units Started:** 155 **Units Completed:** 155

Units planned to receive Energy Efficiency measures: 155

Completed units receiving Energy Efficiency measures: 155

Project Description: Victoria Sq, Sunridge and Claremont all received attic insulation to R-30; A total of 126 water heaters and 82 HVAC units were installed, completed in QE 3/31/20. a total of 110 water heater blankets have been installed, complete QE 6/30/2010. All projects at the AMP are complete as of QE 6/30/2010.