



## Capital Fund ARRA Grants

**Housing Authority:** Eastern Carolina Regional Housing Authority

**Grant #:** NC19S01050109      **Award Amount:** \$1,652,111.00      **Amount Disbursed:** \$1,652,111.00

**Portion of the grant dedicated to this development:** \$80,400.90

**Development No/Name:** NC010000005/MANTEO CIRCLE

**Address:** 825 MANTEO CIR

**City:** HAVELOCK      **State:** NC      **Zip Code:** 28532

**CFDA:** 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

**Reporting Year:** 2010      **Reporting Quarter:** 3

**Project Type:** Rehabilitation of existing public housing units

**% of Project Complete:** 100      **Expected Project End Date:** 2010-03-18 00:0

**Units Planned for Rehabilitation:** 50      **Units Started:** 50      **Units Completed:** 50

**Units planned to receive Energy Efficiency measures:** 0

**Completed units receiving Energy Efficiency measures:** 0

**Project Description:** Vinyl Trim replacement at Manteo Circle in Havelock, NC. 100% complete at \$76,894.78 plus 1430 expense of \$3,506.12.