



Capital Fund ARRA Grants

Housing Authority: Geauga Metropolitan Housing Authority

Grant #: OH12S04250109 **Award Amount:** \$431,976.00 **Amount Disbursed:** \$431,976.00

Portion of the grant dedicated to this development: \$431,976.00

Development No/Name: OH042000111/SCRANTON WOODS/CLOVERDALE

Scattered Sites Approximate Address: 385 Center Street

City: Chardon **State:** OH **Zip Code:** 44024

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2010 **Reporting Quarter:** 3

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 100 **Expected Project End Date:** 2010-08-25 00:0

Units Planned for Rehabilitation: 166 **Units Started:** 166 **Units Completed:** 166

Units planned to receive Energy Efficiency measures: 0

Completed units receiving Energy Efficiency measures: 0

Project Description: Quarterly activity for the quarter ending 9/30/10 included completion of the parking lot and driveway renovations at the 75 single family unit complex. The final payments were made to the contractor for the renovation. The final draw for salary & benefits was made for staff working on the grant.