



## Capital Fund ARRA Grants

**Housing Authority:** Housing Authority of Sherman

**Grant #:** TX21S07850109      **Award Amount:** \$517,028.00      **Amount Disbursed:** \$517,028.00

**Portion of the grant dedicated to this development:** \$517,028.00

**Development No/Name:** TX078000001/UNNAMED

**Address:** 1933 Elizabeth

**City:** Sherman      **State:** TX      **Zip Code:** 75090

**CFDA:** 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

**Reporting Year:** 2010      **Reporting Quarter:** 3

**Project Type:** Rehabilitation of existing public housing units

**% of Project Complete:** 100      **Expected Project End Date:** 2010-08-18 00:0

**Units Planned for Rehabilitation:** 298      **Units Started:** 298      **Units Completed:** 298

**Units planned to receive Energy Efficiency measures:** 0

**Completed units receiving Energy Efficiency measures:** 0

**Project Description:** All floor tile and kitchen countertops have been replaced in all 298 apartments.