



Capital Fund ARRA Grants

Housing Authority: Housing Authority of the City of Laredo

Grant #: TX59S01150109 **Award Amount:** \$2,085,959.00 **Amount Disbursed:** \$2,085,959.00

Portion of the grant dedicated to this development: \$161,364.21

Development No/Name: TX011000001/COLONIA GUADALUPE

Address: 506 PARK ST

City: Laredo **State:** TX **Zip Code:** 78040

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011 **Reporting Quarter:** 1

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 100 **Expected Project End Date:** 2010-09-30 00:0

Units Planned for Rehabilitation: 272 **Units Started:** 272 **Units Completed:** 272

Units planned to receive Energy Efficiency measures: 272

Completed units receiving Energy Efficiency measures: 272

Project Description: In 74 units we have removed the old VCT flooring and installed new flooring, in 59 units we have replaced appliances, and in 256 units we have installed water saver closets.