

## **Capital Fund ARRA Grants**

Housing Authority: Housing Authority City of Bellingham

**Grant #:** WA02500000109G **Award Amount:** \$9,981,511.00 **Amount Disbursed:** \$5,786,863.13

**Portion of the grant dedicated to this development:** \$9,981,511.00

Development No/Name: WA025000001/LINCOLN SQUARE

Address: 665 SE Glencoe St., Apt. D4

City: Oak Harbor State: WA Zip Code: 98277

**CFDA:** 14.884 - Public Housing Capital Fund Competitive (Recovery Act Funded)

**Reporting Year: 2011 Reporting Quarter: 2** 

**Project Type:** Rehabilitation of existing public housing units

% of Project Complete: 61 Expected Project End Date: 2012-09-01 00:0

Units Planned for Rehabilitation: 396 Units Started: 396 Units Completed: 396

Units planned to receive Energy Efficiency measures: 396

Completed units receiving Energy Efficiency measures: 0

Project Description: Note: Address will not enter above. Address is 409 York Street, Bellingham,

WA 98225The Housing Authority City of Bellingham is implementing the following activities using Capital Fund Recovery Act funding: 396 units of the LINCOLN SQUARE (WA025000001) public housing development are being

rehabilitated.