Capital Fund ARRA Grants

Housing Authority: The Housing Authority of the City of Meridian

Grant #: MS26S00450109 **Award Amount:** $2,718,776.00 **Amount Disbursed:** $2,718,776.00

Portion of the grant dedicated to this development: $1,315,840.09

Development No/Name: MS004000052/SCATTERED SITES

Address:

City: **State:** **Zip Code:**

CFDA: 14.885 - Public Housing Capital Fund Formula (Recovery Act Funded)

Reporting Year: 2011 **Reporting Quarter:** 1

Project Type: Rehabilitation of existing public housing units

% of Project Complete: 100 **Expected Project End Date:** 2010-07-31 00:0

Units Planned for Rehabilitation: 194 **Units Started:** 194 **Units Completed:** 194

Units planned to receive Energy Efficiency measures: 194

Completed units receiving Energy Efficiency measures: 194

Project Description: Heating system replacement in dwelling units and HVAC replacement in Pre-K Center. Bathroom modernization/upgrades: Install new plumbing system including commode, lavatory, bathub & shower surround. Installing new water heaters and painting the water heater closet. Landscape and install property identification sign. Porch rail modernization: Sandblast, weld, prime & paint metal porch rails & steps.