# Capital Fund ARRA Grants

**Housing Authority:** Fayetteville Metropolitan Housing Authority

**Grant #:** NC00900000209F **Award Amount:** $6,500,000.00 **Amount Disbursed:** $6,500,000.00

**Portion of the grant dedicated to this development:** $6,500,000.00

**Development No/Name:** NC009000019/CURTIS LANE/ALFRED STREET

**Address:**

**City:** **State:** **Zip Code:**

**CFDA:** 14.884 - Public Housing Capital Fund Competitive (Recovery Act Funded)

**Reporting Year:** 2011 **Reporting Quarter:** 2

**Project Type:** Development of new public housing units

**% of Project Complete:** 0 **Expected Project End Date:** 2011-03-31 00:0

**Development Units Planned:** 220 **Units Started:** 220 **Units Completed:** 218

**Units planned to receive Energy Efficiency measures:** 220

**Completed units receiving Energy Efficiency measures:** 220

**Project Description:** Construction of 184 family units at Sycamore Park and 36 elderly units at Dogwood Manor. Dogwood Manor is 100% completed and Sycamore Park is 98% completed. Rent up is underway.